

2001

REPORT NO.

CD NO.

DATE DISTR. 27 October 1953

NO. OF PAGES 1

25X1A

NO. OF ENCLS.
(LISTED BELOW)

SUPPLEMENT TO
REPORT NO.

THIS IS UNEVALUATED INFORMATION

25X1X

--

1. A single-track line between Terpolin and Branslau is being reconstructed to improve traffic facilities for the Terpolin troop training grounds to the north and is scheduled for completion on 31 August 1953.
2. By 10 April 1953, 11.5 kilometers of trackage had been laid. It is reported that the line would be completed by 15 August 1953.
3. In early June 1953, the roadbed for the entire line was completed. The laying of rails, the reconstruction of bridges, and the installation of safety and signal installations were under way. About 200 workers were employed in the reconstruction. The line is to be completed by 15 August 1953.
4. According to documents dated 23 June 1953, the allocations for heavy railroad reconstruction programs were reduced for logistic reasons. The allocation for the reconstruction of the Terpolin-Branslau line was reduced by 4,620,000 east marks. The overall cost for the reconstruction of the line was estimated at 15,100,000.

25X1A

COMMENT: The information indicates that the line will be completed by 15 August 1953. Whether the reduction of funds allocated for the project has delayed completion of the line has not been determined. It is possible that the new economy measures will affect the construction of the safety and signal installations on the line. This would not prevent the resumption of rate-shift operations. No information has been received on the planned construction of a second track. Such a measure appears improbable in view of the fact that all the lines to which the Torino-Brenzano line connects are single-track.

25X1A

STATE	#	NAVY	X	NSRB		DISTRIBUTION	
ARMY	#	AIR	X	FBI			